

Questions and Answers

RFB#8415 Final Site Improvements – Demolition of Temporary Sims Road

Question #1

Are there any utilities that cross through the removal sections? If so, will you please provide as much information as possible about type, size, location, depths etc.

Answer #1

The utilities are as shown on Drawing CD101, culverts reference Sheet Key Note 3

Question #2

Is the contractor required to install, maintain, or remove any storm water pollution protection devices before, during or after construction? If so, please specify exactly what/when.

Answer #2

Regional San WasteWater Treatment plant is exempt from the NPDES Construction General Permit, however, still requires contractors to follow Best Management Practices. That said, the total area of the roadway demolition is approximately 1.5 acres, the construction is being performed during dry weather, with any and all run off collected and returned to the head of the plant. Therefore, no BMPs are required for this project.

Question #3

What is the expectation for how the stock piled materials? Can we just dump out of trucks into piles next to one another? Or do the piles need to be shaped? If shaped, is there any details of expectation you can provide – min / max height etc? Do we have to cover, or provide any storm water pollution protections?

Answer#3

See response to question 2 above. Also refer to Addendum 1 Drawing CG101, Notes and added Note 5

Question #4

What is the expectation for how the remaining AB under roadway will be left? Do it need to be fine graded? Compacted?

Answer #4

It should be already compacted and left in place per Drawing CD401.

Question #5

What is the expectation for the shoulder/chokers? Are they to be left in place?

Answer #5

Refer to Drawing CD401 Note 2

Question #6

Regarding the Bidder Response Documents for this Project, will the contractor be required to include in their response package the following:

Appendix D a Blank Form??

Appendix E a Blank Form??

Appendix M a Blank Form??

Answer #6

Appendix D and E are to be completed and submitted with the Bid, this ensures that the payment and performance bonds can be executed by the successful bidder. Appendix M is not required to be submitted with the bid submission.